KAPURE & KAPURE
CHARTERED ACCOUNTANTS

www.cakapure.com
cakapure@gmail.com
reraadvisory2016@gmail.com

CHARTERED ACCOUNTANT CERTIFICATE AT THE TIME OF REGISTRATION


To,
Kaleidoscope Developers Pvt Ltd
101, Somnath, CTS No 988, Ram Mandir Road, Vile Parle [East], Mumbai MH 400057 IN

Subject: Certificate of Financial Progress of Work of **"Kaleidoscope-R5-Misty Greens Ph 3B"** having MahaRERA Registration Number **Applied** being developed by **Kaleidoscope Developers Pvt Ltd**

Sir,
This certificate is being issued for RERA compliance for the project : **"Kaleidoscope-R5-Misty Greens Ph 3B"** having MahaRERA Registration number **Applied** being developed by **Kaleidoscope Developers Private Limited** and is based on the records and documents produced before us and explanations provided to us by the management of the Company.

Table A- Estimated Cost of Project (at the time of Registration of Property)

Sr. No			Particulars	Amount (Rs)
				Estimated
1	i	Land Cost		
		a.	Value of Land as ascertained from Annual Statement of Rates (ASR)	7,06,04,807
		b.	Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive under DCR from Local Authority or State Government / UT Administration or any Statutory Authority	25,00,000
		c.	Acquisition cost of TDR (if any)	
		d.	Amounts payable to State Government / UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	
		e.	Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	
		f.	Under Rehabilitation scheme:	
			I. Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	
			II. Actual cost of construction of rehab building incurred as per the books of accounts as verified by CA	
			Note: (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)	
			III. Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost (amounts payable to slum dwellers, tenants, apartment owners or concessionaire which are not refundable and so on.)	



			IV. Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	
			V. Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component	
			Sub-Total of LAND COST	7,31,04,807
	ii		**Development Cost/ Cost of Construction :**	
		a.	Estimated Cost of Construction as certified by Engineer	
			Actual Cost of construction incurred as per the books of accounts as verified by the CA **Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)**	9,56,56,511
			Expenditure for development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	
		b.	Payment of Taxes, cess, fees, charges, Premiums, interest etc. to any statutory Authority.	
		c.	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction ;	7,60,00,000
			Sub-Total of Development Cost	**17,16,56,511**
			Total Estimated Cost of the Real Estate Project	**24,47,61,318**

Table B - Actual Cost Incurred on the Project (as on the date of Certificate)

Sr. No			Particulars	Amount (Rs) Incurred
1	i	Land Cost		
		a.	Value of Land as ascertained from Annual Statement of Rates (ASR)	7,06,04,807
		b.	Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive under DCR from Local Authority or State Government / UT Administration or any Statutory Authority	7,35,497
		c.	Acquisition cost of TDR (if any)	
		d.	Amounts payable to State Government / UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	-
		e.	Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	
		f.	Under Rehabilitation scheme:	
			I. Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	
			II. Actual cost of construction of rehab building incurred as per the books of accounts as verified by CA	-
			Note: (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)	

KAPURE & KAPURE CHARTERED ACCOUNTANTS FRN: 140582W

			III. Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost (amounts payable to slum dwellers, tenants, apartment owners or concessionaire which are not refundable and so on.)	-
			IV. Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	
			V. Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component	
			Sub-Total of LAND COST	**7,13,40,304**
2	ii		**Development Cost/ Cost of Construction :**	
		a.	Estimated Cost of Construction as certified by Engineer	
			Actual Cost of construction incurred as per the books of accounts as verified by the CA **Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)**	82,54,424
			Expenditure for development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	
		b.	Payment of Taxes, cess, fees, charges, Premiums, interest etc. to any statutory Authority.	-
		c.	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction ;	6,02,76,503
			Sub-Total of Development Cost	**6,85,30,927**
			Total Cost Incurred of the Real Estate Project	**13,98,71,231**
			Proportion of the cost incurred on Land cost and Construction Cost to the Total Estimated Cost (Table A)	**57.15%**
			Amount Which can be withdrawn from the Designated Account (Total Estimated Cost * Proportion of cost incurred)	**13,98,71,231**
			Less: Amount withdrawn till date of this certificate from the Designated Account	-
			Net Amount which can be withdrawn from the Designated Bank Account under this certificate	**13,98,71,231**


KAPURE & KAPURE ★ CHARTERED ACCOUNTANTS ★ FRN: 140582W

Kaleidoscope-R5-Misty Greens Ph 3B
Statement for calculation of Receivables Residential from the Sales of the Ongoing Real Estate Project at the time of Registration.

Sold Inventory					
Sr No	Flat No	Carpet Area (in sq.mtrs)	Unit Consideration as per Agreement /Letter of Allotment (Rs.)	Received Amount (Rs,)	Balance Receivable (Rs.)
1	0	0	0	0	0

(Unsold Inventory Valuation Kaleidoscope-R5-Misty Greens Ph 3B)
Ready Reckoner Rate as on the date of Certificate of the Residential premises Rs. 12370/- per sm. Approx.

Sr. No.	Flat No.	Carpet Area(Sq.Mtr.)	Unit Consideration as per Ready Reckoner
1	R5-1	203.10	25,12,347
2	R5-18	237.42	29,36,885
3	R5-19	237.42	29,36,885
4	R5-20	290.45	35,92,867
5	R5-22	235.81	29,16,970
6	R5-23	228.3	28,24,071
7	R5-40	227.57	28,15,041
8	R5-53	189.35	23,42,260
9	R5-54	189.41	23,43,002
10	R5-55	190.12	23,51,784
11	R5-56	190.03	23,50,671
12	R5-57	189.74	23,47,084
13	R5-58	189.58	23,45,105
14	R5-59	189.53	23,44,486
15	R5-60	189.54	23,44,610
16	R5-61	189.83	23,48,197
17	R5-62	236.14	29,21,052
18	R5-75	184.02	22,76,327
19	R5-76	184.02	22,76,327
20	R5-77	187.04	23,13,685
21	R5-78	269.10	33,28,767
22	R5-95	216.29	26,75,507
23	R5-96	205.53	25,42,406
24	R5-97	205.15	25,37,706
25	R5-98	219.82	27,19,173
26	R5-99	190.43	23,55,619
27	R5-100	204.87	25,34,242
28	R5-111	257.76	31,88,491
29	R5-112	180.00	22,26,600
30	R5-113	180.00	22,26,600



31	R5-115	215.32	26,63,508
32	R5-129	220.88	27,32,286
33	R5-130	213.64	26,42,727
34	R5-131	213.64	26,42,727
35	R5-141	176.63	21,84,913
36	R5-142	191.96	23,74,545
37	R5-143	220.58	27,28,575
38	R5-144	191.31	23,66,505
39	R5-145	191.07	23,63,536
40	R5-146	254.64	31,49,897
41	R5-169	209.54	25,92,010
42	R5-170	180.00	22,26,600
43	R5-171	180.00	22,26,600
44	R5-172	180.00	22,26,600
45	R5-180	179.54	22,20,910
46	R5-181	180.55	22,33,404
47	R5-209	227.48	28,13,928
48	R5-210	226.30	27,99,331
49	R5-211	229.41	28,37,802
50	R5-213	186.36	23,05,273
51	R5-229	200.30	24,77,711
52	R5-230	219.44	27,14,473
53	R5-231	340.12	42,07,284
Total		11,116	13,75,05,910




Table D - Comparison between Balance Cost and Receivables

S. No.	Particulars	Amount(Rs.)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred) (calculated as per the Form IV)	10,48,90,087
2	Balance amount of receivables from sold apartments as per Annexure A to this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	11,116.08
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Annexure A to this certificate	13,75,05,910
4	Estimated receivables of ongoing project. Sum of 2 + 3(ii)	13,75,05,910
5	Amount to be deposited in Designated Account - 70% or 100% IF 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account ,IF 4 is lesser than 1, then 100 % of the balance receivables of ongoing project will be deposited in designated Account	70%

Table E - Designated Bank Account Details

S. No.	Particulars	Designated Bank Account Details
1	Opening Balance	-
2	Deposits	-
3	Withdrawals	-
4	Closing Balance	-

Table F - Means of Finance

S. No	Particular	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the certificate) (In Rs.)	Actual (As on the date of certificate) (In Rs.)
1	Own Funds	4,20,09,120	4,20,09,120	8,25,47,706
2	Total Borrowed Funds (Secured)	6,52,46,288	6,52,46,288	-
	-Drawdown availed till date	-		5,73,23,524
3	Total Borrowed Funds (Unsecured)	-	-	-
	-Drawdown availed till date	-	-	-
4	Customer Receipts used for Project	13,75,05,910	13,75,05,910	-
5	Total Funds for Project	24,47,61,318	24,47,61,318	13,98,71,231
6	Total Estimated Cost (As per Table A)	24,47,61,318	24,47,61,318	24,47,61,318

Table G

Any Comments and Observation of CA

Sr. No.	Comments and Observation
1	As per Notes Attached

Agreed and accepted by :

Signature of Promoter
Name :
Date:

KALEIDOSCOPE DEVELOPERS PVT. LTD.

Yours Faithfully,
Kapure & Kapure
Chartered Accountants

KAPURE & KAPURE ★ FRN: 140582W ★ CHARTERED ACCOUNTANTS

Rahul Panmiya
M.No : 182980
Date: 15-04-2025
Partner
UDIN: 25182980BMIITD3666

Table G - Any Comments/Observation of CA Annexed herewith to Form 3 of "KDPL R5 Misty Greens" at the time of Registration.

1. This form 3 is issued at the request of the Management of Kaleidoscope Developers Pvt Ltd for the registration of the project "Kaleidoscope-R5-Misty Greens Ph 3B" under the provisions of Section 5 and other relevant provisions of The Real Estate (Regulation and Development) Act 2016 and the Rules and Regulations made there under.
2. During the course of preparation of Form No. 3, we have obtained Management Representation Letter ("MRL") from the management of Kaleidoscope Developers Pvt Ltd dated 15-04-2025 which necessarily forms basis for the preparation of this Form No. 3 more particularly described hereunder.
3. This Form No. 3 is prepared as per the Provisions of The Real Estate (Regulation and Development) Act, 2016 and Rules and Regulations made thereunder more particularly as per following Rules & Regulations:
    a. The Maharashtra Real Estate Regulatory Authority (General) Regulations 2017
    b. The Maharashtra Real Estate (Regulation and Development) (Registration of Real Estate Projects, Registration of Real Estate Agents, Rates of Interest and disclosure on website) Rules, 2017
    c. MahaRERA General Amendment Regulations 2017
    d. MahaRERA General -Second Amendment- Regulations 2019
    e. The Maharashtra Real Estate (Regulation and Development) (Registration of real estate projects, Registration of real estate agents, rates of interests and disclosures on website) (Amendment) Rules, 2019
    f. Circular No. 39/2021 dated 28th December 2021 under the title "Clarification on CA Certificate"
    g. The Maharashtra Real Estate Regulatory Authority (General)(Amendment) Regulations 2021.


KAPURE & KAPURE ★ FRN: 140582W ★ CHARTERED ACCOUNTANTS

4. During the course of preparation of Form No. 3, all the estimates are obtained from the management relying on its commercial prudence and propriety. For the purpose of "Estimated Cost of Construction", we have relied on Certificate given by an Engineer in the Format of "Form 2" as provided in The Maharashtra Real Estate Regulatory Authority (General) (Amendment) Regulations 2021.
5. Means of finance as provided under table F of Form no 3 is obtained from the management of the promoter vide Management Representation letter dated 15-04-2025.
6. We would like to express that our Responsibility is limited to the "Incurred Expenditure" given in this Form 3 and calculation of "Net amount which can be withdrawn from the Designated Bank Account under this Certificate" which is arrived as per the Automatic Calculus embedded in the Format of the Form No. 3. It may be noted that the "Primary data" required for the preparation of this certificate is provided by the management of the Promoter and it has been relied upon by us for the purpose of preparation of Form No. 3.

Yours Faithfully

For KAPURE & KAPURE

CHARTERED ACCOUNTANTS



PARTNER

MEMBERSHIP NO.182980

FRN. 140582W

UDIN: **25182980BMIITD3666**

Date: 15-04-2025

Place: Thane